

30 High Ridge Court, Cambridge, Ontario, Canada N1R 7L3

Tel: (519) 624-4646 Fax: (519) 624-5803

March 10, 2012

Rob High

Hy-Line International 1915 Sugar Grove Avenue PO Box 310 Dallas Center, Iowa 50063

Dear Rob,

I would like to take this opportunity on behalf of Jamesway to express my appreciation for the opportunity to visit and evaluate your new state of the art Platinum Single Stage Hatchery. Your facility is no doubt on the cutting edge of Today's Modern Hatchery Industry with the Platinum P20, P40 Incubators and P20 Hatchers. My focus for this visit was to ensure that "the basic inputs" were being provided and adjustments made as needed for best machine performance.

As to be expected at the startup of a new facility there are going to be concerns. It simply takes time to train the personnel and get the required procedural policies in place.

I have listed some notes from our meeting that will need attention and evaluations:

- Proper Layout of Water Supplies As discussed, one run of incubators and one run of hatchers do not
 have end loops or balancing valves. This is causing severe hammering of end machines piping and delays
 specified water temperature. Blue prints showed proper layout and design but were not followed. Plumber
 is being contacted for proper installation
- **Humidity Water Supply** Measured 35 psi. Platinum requirement is 65-100 psi. (Refer to P20-40 Ventilation and Water requirements) Booster pump is to be installed

We wish to again thank you for this opportunity. Please don't hesitate to contact Jamesway or myself.

Sincerely,

Keith Martin P. Eng | Director Project Services Jamesway Incubator Company Inc. T: 519.624.4646 ext.1202 F: 519.624.5803 kmartin@jamesway.com